

**MEMORANDUM  
DEPARTMENT OF FACILITY SERVICES  
COUNTY OF PLACER**

To: Honorable Board of Supervisors Date: January 20, 2015  
From: <sup>MD</sup> Mary Dietrich, Facility Services Director  
By: Kevin Bell, P.E., Environmental Engineering Program Manager   
Subject: Highway 49 Siphon Repair Project No. 4922 - Notice of Completion

---

**ACTION REQUESTED:**

1. Adopt a Resolution accepting the Highway 49 Siphon Repair Project No. 4922 as complete and authorize the Director of Facility Services, or designee, to execute and record the Notice of Completion at no net County cost.

**BACKGROUND:** On May 6, 2014, your Board approved Plans and Specifications, authorized staff to solicit bids, and authorized the Director of Facility Services to execute the resulting contract for the Highway 49 Siphon Repair Project (Project). The Project included restoration of a 320 foot segment of compromised pipe with a pipe lining system that required excavation of two pits in Highway 49 and the installation of a structural liner inside the existing pipe.

The construction contract was awarded to Nor-Cal Pipeline Services, Inc. on July 7, 2014 in the amount of \$336,400. Construction began on October 19, 2014 and was substantially completed on November 5, 2014. One contract change order for use of compactable concrete backfill material and Cal Trans permit fees was issued during construction resulting in a net cost increase of \$7,250.34. A change order summary is attached.

In order to finalize the construction contract, staff recommends your Board accept the Project as complete and authorize the Director of Facility Services, or designee, to execute and record the Notice of Completion.

**ENVIRONMENTAL CLEARANCE:** The Project is Categorically Exempt from environmental review pursuant to California Environmental Quality Act. A Notice of Exemption was filed at the Placer County Clerk-Recorder Office on September 4, 2014.

**FISCAL IMPACT:** The total budget for construction of the Project was \$425,000. The final construction cost is \$343,650.34. Funding for the construction contract is included in the Highway 49 Siphon Repair Capital Project No. 4922 Budget funded from Sewer Maintenance District 1 user fees, with no net County cost.

ATTACHMENT: RESOLUTION

CC: COUNTY EXECUTIVE OFFICE

MD:KB:RM:LM

\\PLACERCO\DEWITT\FAC\FAC\BSMEMO2015\EE\HWY 49 SIPHON REPAIR PROJECT - NOC.DOCX

**Before the Board of Supervisors  
County of Placer, State of California**

In the matter of: A RESOLUTION ACCEPTING  
HIGHWAY 49 SIPHON REPAIR PROJECT NO.  
4922 AS COMPLETE AND AUTHORIZING  
THE DIRECTOR OF FACILITY SERVICES, OR  
DESIGNEE, TO EXECUTE AND RECORD THE  
NOTICE OF COMPLETION

Resol. \_\_\_\_\_

The following RESOLUTION was duly passed by the Board of Supervisors  
of the County of Placer at a regular meeting held

\_\_\_\_\_, by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

\_\_\_\_\_  
Chair, Board of Supervisors

Attest:  
Clerk of said Board

\_\_\_\_\_  
  
\_\_\_\_\_  
  
**BE IT RESOLVED** by the Board of Supervisors, County of Placer, State of  
California, that the Highway 49 Siphon Repair Project No. 4922 is hereby accepted  
as complete.

**BE IT FURTHER RESOLVED** that the Director of Facility Services, or designee, is  
hereby authorized to execute the attached Notice of Completion on behalf of the  
Board of Supervisors and the County of Placer and cause the same to be  
recorded.

ATTACHMENTS: NOTICE OF COMPLETION  
SUPPLEMENTAL INFORMATION SHEET  
CONTRACT CHANGE ORDER SUMMARY

144



**NOTICE OF COMPLETION  
SUPPLEMENTAL INFORMATION SHEET**

**DATE:** January 20, 2015

**PROJECT NO:** 4922

**PROJECT NAME:** Highway 49 Siphon Repair

**FUND/BUDGET UNIT/ACCOUNT NO:** 140 / 107830 / 04922

**CONTRACTOR:** Nor-Cal Pipeline Services, Inc.

**SUMMARY OF EXPENDITURES:**

<u>ORIGINAL CONTRACT AMOUNT</u>	<u>\$336,400.00</u>
<u>ADDITIVE CHANGE ORDERS</u>	<u>\$7,250.34</u>
<u>DEDUCTIVE CHANGE ORDERS</u>	<u>(0.00)</u>
<u>QUANTITY INCREASE / DECREASE</u>	<u>(0.00)</u>

**TOTAL CONTRACT EXPENDITURES** **\$343,650.34**

**NOTICE OF COMPLETION  
CONTRACT CHANGE ORDER SUMMARY**

1	CCO 1 includes two components, CCO 1.A compensates Nor-Cal Pipeline Services, Inc. (Contractor) for labor, equipment, materials, placement and compaction of 7 cubic yards of 3/8" compactable concrete, and CCO 1.B accounts for an additional CalTrans Encroachment Permit that the Contractor was required to obtain.	\$7,250.34
<b>Contract Change Order Total</b>		<b>\$7,250.34</b>