

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

TO: BOARD OF SUPERVISORS DATE: September 28, 2010
FROM: ²⁵ KEN GREHM / PETER KRAATZ
SUBJECT: **NOTICE OF COMPLETION FOR DOUGLAS BOULEVARD AT
LAKELAND/MOONEY DRIVE INTERSECTION IMPROVEMENT
PROJECT, CONTRACT NO.1068**

ACTION REQUESTED / RECOMMENDATION

Adopt a Resolution accepting the Douglas Boulevard at Lakeland/Mooney Drive Intersection Improvement Project as complete and authorizing the Director of Public Works to execute the Notice of Completion.

BACKGROUND / SUMMARY

On May 26, 2009, the Board of Supervisors authorized the award of Construction Contract No. 1068 to A. Teichert and Son, DBA Teichert Construction. Construction work began in October 2009 and work on this contract was completed on June 29, 2010. The project improved safety at the intersection by adding left turn pockets and protected left turns in the east and westbound directions along Douglas Boulevard. Additional work under this contract updated the signal poles and mast arms to current standards and provided proper lighting for the intersection.

ENVIRONMENTAL

A Negative Declaration was prepared for this project by the Placer County Department of Public Works on January 12, 2009 pursuant to the California Environmental Quality Act (CEQA). A Notice of Determination was filed with the Placer County Recorder's Office on March 16, 2009.

FISCAL IMPACT

The contract was awarded for \$279,086.10 with an authorization for the Director of Public Works to execute contract change orders up to \$30,000.00 for a total encumbrance of \$309,086.10. A final contract cost of \$300,766.08 has been determined by this department and has been accepted by the contractor. There were six Contract Change Orders issued during the project. A contract data and change order summary is attached as Exhibit A. The project was funded by Proposition 1B funding and local traffic fees. Funding for the construction of the project was originally included in the 2008/2009 Fiscal Year Budget and was carried over to the following fiscal years.

Attachments:

Resolution
Notice of Completion
Exhibit A - Contract Summary Memo

Before the Board of Supervisors County of Placer, State of California

In the matter of: A RESOLUTION APPROVING
AND AUTHORIZING THE DIRECTOR OF
PUBLIC WORKS TO EXECUTE THE NOTICE
OF COMPLETION FOR THE DOUGLAS
BOULEVARD AT LAKELAND/MOONEY DRIVE
INTERSECTION IMPROVEMENT PROJECT -
CONTRACT NO. 1068

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held _____,
by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Attest:
Clerk of said Board

Chairman, Board of Supervisors

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer,
State of California, that this Board accepts the contract as complete and
authorizes the Director of Public Works to execute the Notice of Completion for
the Douglas Boulevard at Lakeland/Mooney Drive Intersection Improvement
Project, Contract No. 1068.

Exhibit 'A'

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

TO: KEN GREHM DATE: SEPTEMBER 28, 2010

FROM: PETER KRAATZ

SUBJECT: NOTICE OF COMPLETION FOR THE DOUGLAS BOULEVARD AT LAKELAND/MOONEY DRIVE INTERSECTION IMPROVEMENT PROJECT, CONTRACT NO. 1068 CONTRACT SUMMARY

Contractor: A. Teichert and Son, DBA Teichert Construction

Work Completed: June 29, 2010

Table with 2 columns: Description and Amount. Rows include Preliminary Estimate, Contract Award, Final Contract Cost, Completed Contract Items, Contract Change Orders, Liquidated Damages, and TOTAL.

Percent of Increase (Final Contract Cost vs. Contract Award) 7.8%

CONTRACT CHANGE ORDER SUMMARY:

- CCO #1 Payment for Signal Design Changes \$1,342.40
CCO #2 Payment for Replace Wood Fence Substitution \$1,112.32
CCO #3 Credit for Salvaging Existing DI (\$980.58)
CCO #4 Payment for Road Name Sign Changes \$936.00
CCO #5 Payment for Grade and Line Channel \$560.19
CCO #6 Payment for Ped. Push Button Relocation and Additional Curbing \$6,342.30