

**MEMORANDUM
DEPARTMENT OF FACILITY SERVICES
COUNTY OF PLACER**

To: **BOARD OF SUPERVISORS**

Date: **MAY 8, 2007**

From: **J.D. JAMES DURFEE / WILL DICKINSON**

Subject: **PROJECT NO. P-40201, SHERIDAN WASTEWATER TREATMENT PLANT
POND CONSTRUCTION, NOTICE OF COMPLETION**

RECOMMENDED ACTION: Approve a Resolution accepting Project No. P-40201, Sheridan Wastewater Treatment Plant Pond Construction, as complete, and authorize the Director of Facility Services to execute and record the attached Notice of Completion.

BACKGROUND: On August 1, 2006, your Board approved plans and specifications, authorized staff to solicit bids, and authorized the Director of Facility Services to execute a contract for the construction of a seasonal storage pond at the Sheridan Wastewater Treatment Plant. The contract, in the amount of \$755,557.10, was awarded to Doug Veerkamp General Engineering, Inc. (Veerkamp) of Placerville, California.

Construction of the project began on September 29, 2006. On November 7, 2006, your Board approved funding for an \$81,903.00 contract change order for modifications to the existing wastewater treatment pond to improve solids removal. Veerkamp completed the original project work on December 19, 2006. The modifications to the existing treatment pond were completed on February 13, 2007. A summary of the contract change order and increases / decreases in quantities is included in the Notice of Completion Supplemental Information Sheet.

In order to finalize the construction contract, staff recommends that your Board accept the project as complete and authorize the Director of Facility Services to execute and file the Notice of Completion.

ENVIRONMENTAL CLEARANCE: A Mitigated Negative Declaration (MND) was adopted for the Sheridan Wastewater Pond Construction by your Board on August 1, 2006. No additional environmental review is necessary.

FISCAL IMPACT: The total construction budget for the Project was \$905,000.00. The final construction cost was \$838,767.20.

JD/WD:ws:lm

ATTACHMENT: RESOLUTION

cc: COUNTY EXECUTIVE OFFICE

T:\FBSMEMO2007\NOC_SheridanWWTP Pond

Before the Board of Supervisors County of Placer, State of California

In the matter of: A RESOLUTION APPROVING
AND AUTHORIZING THE DIRECTOR OF FACILITY
SERVICES TO EXECUTE AND RECORD THE
NOTICE OF COMPLETION FOR THE SHERIDAN
WASTEWATER TREATMENT PLANT POND CONSTRUCTION

Resol. _____
Ord. _____
First Reading _____

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held _____,
by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Chairman, Board of Supervisors

Attest:

Clerk of said Board

BE IT RESOLVED by the Board of Supervisors, County of Placer, State of California, that
the attached Notice of Completion for Project No. 40201, Sheridan Wastewater Treatment
Plant, Pond Construction, is hereby approved; and

BE IT FURTHER RESOLVED that the Director of Facility Services is hereby authorized to
execute said Notice of Completion on behalf of the Board of Supervisors and the County of
Placer and cause the same to be recorded.

ATTACHMENTS: NOTICE OF COMPLETION
SUPPLEMENTAL INFORMATION SHEET

Recording requested by:
FACILITY SERVICES / Environmental Engineering Division

When recorded return to: Laura Miller

Placer County Department of Facility Services
11476 C Ave. Auburn, CA 95603

Title: **NOTICE OF COMPLETION**
(RES. NO.)

Project Name: **Sheridan Wastewater Treatment Plant – Pond Construction,**
Project No. P-40201

NOTICE IS HEREBY GIVEN, pursuant to California Civil Code Section 3093, that the following Contractor, to wit:

Doug Veerkamp
General Engineering, Inc.
2585 Cold Springs Road
Placerville, CA 95667

performed and completed, for the County of Placer, State of California, the following contract, structure or work of improvement, to wit:

Sheridan Wastewater Treatment Plant
Pond Construction, Project No. P-40201
Sheridan, CA 95681

The property is owned by the County of Placer in fee. Said work was accepted on May 8, 2007.

Executed this _____ day of _____ 2007, at Auburn, California. I declare under penalty of perjury that the foregoing is true and correct.

JAMES DURFEE, DIRECTOR
DEPARTMENT OF FACILITY SERVICES
COUNTY OF PLACER

STATE OF CALIFORNIA)ss
COUNTY OF PLACER)

On _____ before me Deirdre Belding, Notary Public, personally appeared _____, personally known to me to be the person whose name is subscribed to the within instrument and acknowledged to me that he executed the same in his authorized capacity, and that by his signature on the instrument the person or the entity upon behalf of which the person acted, executed the instrument.

WITNESS my hand and official seal.

Deirdre Belding

NOTICE OF COMPLETION SUPPLEMENTAL INFORMATION SHEET

DATE: MAY 8, 2007

PROJECT NO: P-40201

PROJECT NAME: SHERIDAN WASTEWATER TREATMENT PLANT - POND CONST.

CONTRACTOR: DOUG VEERKAMP GENERAL ENGINEERING, INC.

SUMMARY OF EXPENDITURES

<u>ORIGINAL CONTRACT AMOUNT</u>	<u>\$ 755,557.10</u>
<u>ADDITIVE CHANGE ORDERS</u>	<u>\$ 81,903.00</u>
<u>QUANTITY INCREASE / DECREASE</u>	<u>\$ 1,307.10</u>
TOTAL CONTRACT EXPENDITURES	\$ 838,767.20

SUMMARY OF CHANGE ORDERS

#			
1	Contract Change Order No. 1 increased quantities for piping, electrical tie in, valves and vaults to provide connection of a future floating pump in existing storage pond. It also provides for installation of a baffle wall and anchors in existing treatment pond.		\$ 81,903.00