

**MEMORANDUM
DEPARTMENT OF FACILITY SERVICES
COUNTY OF PLACER**

To: **BOARD OF SUPERVISORS**

Date: **JUNE 10, 2008**

From:  **JAMES DURFEE / WILL DICKINSON**

Subject: **PROJECT 40214 2007/08 MANHOLE LINING REHABILITATION, NOTICE OF COMPLETION**

RECOMMENDED ACTION: Adopt the attached Resolution accepting Project 40214, 2007/08 Manhole Lining Rehabilitation, as complete, and authorize the Director of Facility Services to execute and record the attached Notice of Completion.

BACKGROUND: On July 24, 2007, your Board approved Plans and Specifications, authorized staff to solicit bids, and authorized the Director of Facility Services to execute a contract and associated contract change orders for the lining of approximately 105 manholes in SMD 1 and SMD 2. The contract, in the amount of \$134,025, was awarded to Veolia Environmental Services located in Benicia, CA.

The contract was executed November 6, 2007 and the work began on December 7, 2007. As a result of lower than expected bid prices, staff was able to negotiate a contract change order in the amount of \$28,437 that provided for the lining of 17 additional manholes. Veolia Environmental Services completed the project work on February 21, 2008. A summary of the contract change order and increases/decreases is attached.

In order to finalize the construction contract, staff recommends that your Board accept the project as complete and authorize the Director of Facility Services to execute and file the Notice of Completion.

ENVIRONMENTAL CLEARANCE: The sewer rehabilitation work included in this project is categorically exempt from environmental review pursuant to Section 15301(b) "Existing Facilities" of the California Environmental Quality Act Guidelines.

FISCAL IMPACT: The total budget for the project was \$162,500. The final project cost was \$160,286. Funding for this project is included in the FY 2007/08 Budgets for SMD 1 and SMD 2.

JD:WD:MB:LM

ATTACHMENT: RESOLUTION

cc: COUNTY EXECUTIVE OFFICE

T:\FAC\BSMEMO2008\EE NOC MANHOLE LINING.RTF

**NOTICE OF COMPLETION
SUPPLEMENTAL INFORMATION SHEET**

DATE: JUNE 10, 2008

PROJECT NO: 40214

PROJECT NAME: 2007/08 Manhole Lining Rehabilitation

CONTRACTOR: Veolia Environmental Services

SUMMARY OF EXPENDITURES

ORIGINAL CONTRACT AMOUNT	\$ 134,025.00
ADDITIVE CHANGE ORDERS	\$ 28,437.50
QUANTITY INCREASE / DECREASE	\$ (2,176.25)
TOTAL CONTRACT EXPENDITURES	\$ 160,286.25

SUMMARY OF CHANGE ORDERS

1

Contract Change Order No. 1 increased quantities of 48-inch manholes from 810 Linear feet to 1,000 Linear feet.		\$ 28,437.50
---	--	--------------