

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS County of Placer

TO: BOARD OF SUPERVISORS DATE: August 10, 2010
FROM: KEN GREHM / ^{YA}JEFF APPS
SUBJECT: NOTICE OF COMPLETION FOR THE AUBURN FOLSOM ROAD
BIKEWAY PROJECT PHASE I, CONTRACT NO. 1063

ACTION REQUESTED / RECOMMENDATION

Adopt a Resolution accepting the Auburn Folsom Road Bikeway Project Phase I improvements on Auburn Folsom Road, Contract No. 1063 as complete at a cost of \$75,403.96 and approving and authorizing the Director of Public Works to execute the Notice of Completion.

BACKGROUND / SUMMARY

Auburn Folsom Road is a primary connector road between the City of Auburn and the City of Folsom via Granite Bay. Ultimately, the Department of Public Works plans to widen the shoulders to accommodate bicyclists from the City/County line south to the intersection of Shirland Tract Road. This first phase of the project started within the Auburn city limits and ran south approximately 450 feet. The City of Auburn and Placer County jointly requested the discretionary CMAQ grant for this project and have worked collaboratively on the project. The project widened the shoulder by 1 to 3 feet on the west side of the roadway to accommodate a 4-foot bike lane. The Project has been designed and constructed to comply with Caltrans specifications, and the Placer County and City of Auburn design standards.

Work on this Contract was complete on October 20, 2009.

ENVIRONMENTAL

A negative declaration was prepared for this project by the Placer County Department of Public Works pursuant to the California Environmental Quality Act (CEQA). A Notice of Determination was filed with the County Clerk on October 10, 2008. A Categorical Exclusion under the National Environmental Policy Act (NEPA) was approved by Caltrans on September 29, 2008.

FISCAL IMPACT

The total contract price for construction is \$75,403.96. The project is funded through the Federal Congestion Mitigation and Air Quality (CMAQ) Program (88.53%) and Road Funds (11.47%). Funding for construction of the project was included in the 2009/2010 Fiscal Year Budget.

Attachments:

- Resolution
- Notice of Completion
- Exhibit 'A', Contract Summary Memo
- Location Map

**Before the Board of Supervisors
County of Placer, State of California**

In the matter of: A RESOLUTION APPROVING
AND AUTHORIZING THE DIRECTOR OF
PUBLIC WORKS TO EXECUTE THE NOTICE
OF COMPLETION FOR THE AUBURN FOLSOM
ROAD BIKEWAY PROJECT PHASE I
IMPROVEMENTS ON AUBURN FOLSOM
ROAD, CONTRACT NO. 1063

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held _____,
by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Attest:
Clerk of said Board

Chairman, Board of Supervisors

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer,
State of California, that this Board accepts the contract as complete and
authorizes the Director of Public Works to execute the Notice of Completion for
the AUBURN FOLSOM ROAD BIKEWAY PROJECT PHASE 1, Contract No. 1063

Exhibit 'A'

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

TO: KEN GREHM DATE: JULY 21, 2010
FROM: JEFF APPS
SUBJECT: NOTICE OF COMPLETION FOR THE AUBURN FOLSOM ROAD
BIKEWAY PROJECT PHASE 1, CONTRACT NO. 1063 CONTRACT
SUMMARY

Contractor: Teichert Construction, Inc.
Work Completed: October 20, 2009

Preliminary Estimate.....	\$	139,000.00
(1) Contract Award.....	\$	56,085.55
(2)		Estimated Final Contract Cost:
Completed Contract Items	\$	58,707.40
Contract Change Orders	\$	16,696.56
TOTAL	\$	75,403.96

Percent of Increase (Final Contract Cost vs. Contract Award) 28.4%

CONTRACT CHANGE ORDER SUMMARY

CCO #1	Additional Roadway Excavation & Import Borrow	\$5,165.76
CCO #2	Additional Asphalt Concrete	\$2,530.80
CCO #3	Install Drain Inlet	\$9,000.00
CCO #4	Elimination of Remove Traffic Stripe	-\$636.30

Location Map



