

**MEMORANDUM
DEPARTMENT OF FACILITY SERVICES
COUNTY OF PLACER**

To: **BOARD OF SUPERVISORS**

Date: **JULY 21, 2009**

From: *JD* **JAMES DURFEE / WILL DICKINSON** *W.D.*

Subject: **PROJECT 40224, 2008/09 TRENCHLESS TECHNOLOGY SEWER
REHABILITATION, NOTICE OF COMPLETION**

RECOMMENDED ACTION: Adopt the attached Resolution accepting Project 40224, 2008/09 Trenchless Technology Sewer Rehabilitation as complete, and authorize the Director of Facility Services to execute and record the attached Notice of Completion.

BACKGROUND: On July 8, 2008, your Board approved Plans and Specifications, authorized staff to solicit bids, and authorized the Director of Facility Services to execute a contract for lining of approximately 7,300 feet of sewer pipes in Sewer Maintenance District (SMD) 1 and SMD 2.

The Contract with J. F. Pacific Liners in the amount of \$320,520 was executed on July 8, 2008. The project work began on October 15, 2008. The project work was completed on January 15, 2009. One Contract Change Order (CCO) in the amount of \$17,660 was issued during the project for additional pipe lining. A summary of the contract change order and increases/decreases in quantities is attached.

In order to finalize the construction Contract, staff recommends your Board accept the Project as complete and authorize the Director of Facility Services to execute and file the Notice of Completion.

ENVIRONMENTAL CLEARANCE: The sewer rehabilitation work included in this project is categorically exempt from environmental review pursuant to Section 15301(b) "Existing Facilities" of the California Environmental Quality Act Guidelines.

FISCAL IMPACT: The approved budget for the project was \$500,000. The final project cost was \$319,355. Funding was included in the Fiscal Year 2008/09 Budget for SMD1 and SMD2.

JD:WD:MB

ATTACHMENT: RESOLUTION

CC: COUNTY EXECUTIVE OFFICE

T:\FAC\BSMEMO2009\EE\NOC 2008-09 TRENCHLESS REVISED.DOC

**Before the Board of Supervisors
County of Placer, State of California**

**In the matter of: A RESOLUTION ACCEPTING
PROJECT 40224, 2008/09 TRENCHLESS
TECHNOLOGY SEWER REHABILITATION AS COMPLETE
AND AUTHORIZING THE DIRECTOR OF FACILITY
SERVICES TO EXECUTE AND RECORD THE
ATTACHED NOTICE OF COMPLETION**

Resol. _____
Ord. _____
First Reading _____

The following RESOLUTION was duly passed by the Board of Supervisors of the
County of Placer at a regular meeting held _____, by the
following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Chairman, Board of Supervisors

Attest:

Clerk of said Board

BE IT RESOLVED by the Board of Supervisors, County of Placer, State of California, that
Project 40224, 2008/09 Trenchless Technology Sewer Rehabilitation, is hereby accepted
and complete.

BE IT FURTHER RESOLVED that the Director of Facility Services is hereby authorized
to execute the attached Notice of Completion on behalf of the Board of Supervisors and
the County of Placer and cause the same to be recorded.

ATTACHMENTS: NOTICE OF COMPLETION
SUPPLEMENTAL INFORMATION SHEET

**NOTICE OF COMPLETION
SUPPLEMENTAL INFORMATION SHEET**

DATE: July 21, 2009

PROJECT NO: 40224

PROJECT NAME: 2008/09 Trenchless Technology Sewer Rehabilitation

CONTRACT: J.F. Pacific Liners

SUMMARY OF EXPENDITURES:

ORIGINAL CONTRACT AMOUNT	\$320,520.00
ADDITIVE CHANGE ORDERS	\$ 17,660.00
QUANTITY INCREASE / DECREASE	\$ (18,824.70)
 TOTAL CONTRACT EXPENDITURES	 \$319,355.30

SUMMARY OF CHANGE ORDERS:

#1	Contract Change Order No. 1 decreased quantities of 6-inch CIPP from 5,955 linear feet to 5,860 linear feet.	\$ (3,515.00)
	Contract Change Order No. 1 increased quantities of 8-inch CIPP from 1,041 linear feet to 1,646 linear feet.	\$ 21,175.00