

**Before the Board of Supervisors
County of Placer, State of California**

In the matter of: A RESOLUTION ACCEPTING
THE SUNNYSIDE BUS SHELTERS, CONTRACT
NO. 1093, AS COMPLETE & AUTHORIZING
THE DIRECTOR OF PUBLIC WORKS TO
EXECUTE THE NOTICE OF COMPLETION

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held _____,
by the following vote on roll call:

Ayes:

Noes:

Absent:


Signed and approved by me after its passage.

Chairman, Board of Supervisors


Attest:
Clerk of said Board

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer, State
of California, that this Board accepts the contract as complete and authorizes the
Director of Public Works to execute the Notice of Completion for the Sunnyside Bus
Shelters, Contract No. 1093.

TART BUS SHELTERS SUNNYSIDE AREA CA SR89 BETWEEN FOUNTAIN AND SEQUOIA AVE.



SACRAMENTO COUNTY



M E M O R A N D U M

DEPARTMENT OF PUBLIC WORKS
County of Placer

DATE: OCTOBER 22, 2010
 TO: KEN GREHM
 FROM: BRIAN STEWART
 SUBJECT: CONTRACT SUMMARY -- SUNNYSIDE BUS SHELTERS,
 CONSTRUCTION CONTRACT NO. 1093

Contractor: Don M. Lazorko Construction, Inc., dba, DML Construction
 Work Completed: October 22, 2010

Preliminary Estimate	\$ 94,000.00
1. Contract Award	84,370.00
2. Estimated Final Contract Cost:	
--Completed Contract Items	84,370.00
--Contract Change Orders (CCOs)	5,528.35
	<hr/>
Total	\$ 89,898.35
Percent of increase (final contract versus contract award)	6.5

CONTRACT CHANGE ORDER SUMMARY

<u>CCO</u> <u>No.</u>	<u>Description</u>	<u>Net CCO Cost</u>
1.	Over excavate and prepare suitable foundation due to unsuitable material at site.	\$ 4,898.35
2.	Spare glass panels.	630.00
		<hr/>
Total CCO Balance		\$ 5,528.35

