

**MEMORANDUM  
DEPARTMENT OF FACILITY SERVICES  
COUNTY OF PLACER**

To: **BOARD OF SUPERVISORS**

Date: **AUGUST 28, 2007**

From: *JD* **JAMES DURFEE / WILL DICKINSON** *W.D.*

Subject: **PROJECT NO. 40204, 2006/2007 MANHOLE LINING REHABILITATION,  
NOTICE OF COMPLETION**

**RECOMMENDED ACTION:** Adopt the attached Resolution accepting Project No. 40204, 2006/2007 Manhole Lining Rehabilitation, as complete, and authorize the Director of Facility Services to execute and record the attached Notice of Completion.

**BACKGROUND:** On December 5, 2006, your Board approved Plans and Specifications, authorized staff to solicit bids, and authorized the Director of Facility Services to execute a contract for the rehabilitation of approximately 38 manholes. The Contract, in the amount of \$65,822, was awarded to the Michels Corporation of Salem, Oregon.

Construction of the project began on May 10, 2007. One contract change order in the amount of \$19,952 was issued during the project for additional manhole rehabilitation. Michels Corporation completed the project work on June 1, 2007. A summary of the contract change order and increases / decreases in quantities is included in the Notice of Completion Supplemental Information Sheet.

In order to finalize the construction Contract, staff recommends that your Board accept the Project as complete and authorize the Director of Facility Services to execute and file the Notice of Completion.

**ENVIRONMENTAL CLEARANCE:** The rehabilitation work included in this project is categorically exempt from environmental review pursuant to Section 15301(b) "Existing Facilities" of the California Environmental Quality Act Guidelines.

**FISCAL IMPACT:** The total construction budget for the Project was \$98,600. The final rehabilitation cost was \$81,182. Funding for this project is included in the FY 2006/07 Budget for SMD 1 (\$37,330) and SMD 2 (\$43,852).

ATTACHMENT: RESOLUTION

cc: COUNTY EXECUTIVE OFFICE

JD/WD:mb

T:\FAC\Bsmemo2007\EE Manhole 06-07 NOC.doc

# Before the Board of Supervisors County of Placer, State of California

In the matter of: A RESOLUTION ACCEPTING  
PROJECT NO. 40204, 2006/2007 MANHOLE LINING  
REHABILITATION AS COMPLETE AND  
AUTHORIZING THE DIRECTOR OF FACILITY SERVICES  
TO EXECUTE AND RECORD THE ATTACHED  
NOTICE OF COMPLETION

Resol. \_\_\_\_\_  
Ord. \_\_\_\_\_  
First Reading \_\_\_\_\_

The following RESOLUTION was duly passed by the Board of Supervisors  
of the County of Placer at a regular meeting held \_\_\_\_\_,  
by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

\_\_\_\_\_  
Chairman, Board of Supervisors

Attest:

\_\_\_\_\_  
Clerk of said Board

---

**BE IT RESOLVED** by the Board of Supervisors, County of Placer, State of California, that  
Project No. 40204, 2006/2007 Manhole Lining Rehabilitation, is hereby accepted as  
complete; and

**BE IT FURTHER RESOLVED** that the Director of Facility Services is hereby authorized to  
execute the attached Notice of Completion on behalf of the Board of Supervisors and the  
County of Placer and cause the same to be recorded.

ATTACHMENTS: NOTICE OF COMPLETION  
SUPPLEMENTAL INFORMATION SHEET



**NOTICE OF COMPLETION  
SUPPLEMENTAL INFORMATION SHEET**

**DATE:** August 28, 2007

**PROJECT NO:** 40204

**PROJECT NAME:** 2006/2007 Manhole Lining Rehabilitation.

**CONTRACTOR:** Michels Corporation

**SUMMARY OF EXPENDITURES**

<u>ORIGINAL CONTRACT AMOUNT</u>	<u>\$ 65,822.00</u>
<u>ADDITIVE CHANGE ORDERS</u>	<u>\$ 19,952.00</u>
<u>QUANTITY INCREASE / DECREASE</u>	<u>\$ (4,592.00)</u>
<b>TOTAL CONTRACT EXPENDITURES</b>	<b>\$ 81,182.00</b>

**SUMMARY OF CHANGE ORDERS**

# 1	Contract Change Order No. 1 increased quantities of Manhole Lining rehabilitation from 276 linear feet to 392 linear feet.	\$ 19,952.00
-----	--	--------------