

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS COUNTY OF PLACER

TO: BOARD OF SUPERVISORS DATE: January 9, 2007
FROM: KEN GREHM / KEVIN ORDWAY *VO*
SUBJECT: NOTICE OF COMPLETION FOR SIGNAL INSTALLATION AT AUBURN-
FOLSOM ROAD AND FULLER DRIVE, CONTRACT NO. 73193

ACTION REQUESTED / RECOMMENDATION

Approve the attached resolution accepting the subject project as complete and approving and authorizing the Director of Public Works to execute the Notice of Completion.

BACKGROUND

The Board awarded Construction Contract No. 73193 to May-Han Electric Inc., doing business as M & M Electric, on April 5, 2006 and authorized the Director of Public Works to execute the contract. Work on this contract was completed on September 5, 2006. The purpose of this project was to install a signal at the intersection of Fuller Drive and Auburn-Folsom Road as a phase of the Auburn-Folsom Road 4-Lane Widening Project.

ENVIRONMENTAL CLEARANCE

The Board of Supervisors certified and approved the Final Environmental Impact Report with findings on June 22, 2004.

FISCAL IMPACT

The construction contract was awarded for \$245,143.00 with a contingency of \$24,514.30 for a total encumbrance of \$269,657.30. The Department has determined a final estimated construction cost of \$263,202.50 for this project. There were 2 Contract Change Orders (C.C.O.) issued during this project amounting to \$16,677.50. Contract data and C.C.O. summaries are attached as Exhibit "A". The project is funded by County Traffic Mitigation Fees. Funding for construction of the project is included in the 2006/2007 Fiscal Year Budget.

Attachments: - Resolution Approving Notice of Completion
- Notice of Completion
- Exhibit 'A', Contract Summary Memo
- Location Map

Before the Board of Supervisors County of Placer, State of California

In the matter of: A RESOLUTION APPROVING
AND AUTHORIZING THE DIRECTOR OF PUBLIC
WORKS TO EXECUTE THE NOTICE OF
COMPLETION FOR THE SIGNAL
INSTALLATION AT AUBURN-FOLSOM ROAD
AND FULLER DRIVE - CONTRACT NO. 73193

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held JANUARY 9, 2007

by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Attest:
Clerk of said Board

Chairman, Board of Supervisors

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer,
State of California, that this Board accepts the contract as complete and
authorizes the Director of Public Works to execute the Notice of Completion for
the Signal Installation at Auburn-Folsom Road and Fuller Drive, Contract No.
73193.

Exhibit 'A'

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

TO: KEN GREHM DATE: January 9, 2007
FROM: KEVIN ORDWAY
SUBJECT: **NOTICE OF COMPLETION FOR THE SIGNAL INSTALLATION AT
AUBURN-FOLSOM ROAD AND FULLER DRIVE, CONTRACT NO.
73193
CONTRACT SUMMARY**

Contractor: May-Han Electric Inc., dba M & M Electric
Work Completed: September 5, 2006

Preliminary Estimate.....	\$	358,000.00
(1) Contract Award.....	\$	245,143.00
(2) Estimated Final Contract Cost:		
Completed Contract Items	\$	246,525.00
Contract Change Orders	\$	16,677.51
Liquidated Damages	\$	(0.00)
TOTAL	\$	263,202.50

Percent of Increase (Final Contract Cost vs. Contract Award) 7%

CONTRACT CHANGE ORDER SUMMARY

CCO #1 Furnish Master Controller - \$7,910
CCO #2 Cold Plane and Replace AC - \$8,767.50

AUBURN-FOLSOM ROAD WIDENING PROJECT LOCATION MAP



