

**MEMORANDUM  
DEPARTMENT OF FACILITY SERVICES  
COUNTY OF PLACER**

To: **BOARD OF SUPERVISORS**

Date: **NOVEMBER 6, 2007**

From: **J.D. JAMES DURFEE / WILL DICKINSON**

Subject: **PROJECT NO. 40210, AUBURN RAVINE SEWER VIDEO INSPECTION,  
NOTICE OF COMPLETION**

**RECOMMENDED ACTION:** Adopt the attached Resolution accepting Project No. 40210, Auburn Ravine Sewer Video Inspection, as complete, and authorize the Director of Facility Services to execute and record the attached Notice of Completion.

**BACKGROUND:** On May 8, 2007, your Board approved plans and specifications, authorized staff to solicit bids, and authorized the Director of Facility Services to execute the resulting contract for the cleaning and inspection of approximately 54,400 linear feet of sanitary sewer pipe. The contract, in the amount of \$98,768, was awarded to the Coastline Water Resources of Sacramento, CA.

The project work began on July 10, 2007. Because bids came in lower than expected, one contract change order in the amount of \$43,871 was issued. This change order allowed cleaning and inspection of an additional 23,325 linear feet. Coastline Water Resources completed the project work on August 15, 2007. A summary of the Contract Change Order and increases/decreases in quantities is included in the Notice of Completion Supplemental Information Sheet.

In order to finalize the construction contract, staff recommends that your Board accept the project as complete and authorize the Director of Facility Services to execute and file the Notice of Completion.

**ENVIRONMENTAL CLEARANCE:** The sewer inspection work included in this project is categorically exempt from environmental review pursuant to Section 15301(b) "Existing Facilities" of the California Environmental Quality Act Guidelines.

**FISCAL IMPACT:** The total budget for the project was \$156,350. The final project cost was \$140,043. Funding for this project was provided in the FY 2007/08 Budget for Sewer Maintenance District No.1.

ATTACHMENT: RESOLUTION

CC: COUNTY EXECUTIVE OFFICE

JDWD:mb:db

# Before the Board of Supervisors County of Placer, State of California

In the matter of: A RESOLUTION ACCEPTING  
PROJECT NO. 40210, AUBURN RAVINE SEWER  
VIDEO INSPECTION, AS COMPLETE AND  
AUTHORIZING THE DIRECTOR OF FACILITY  
SERVICES TO EXECUTE AND RECORD A  
NOTICE OF COMPLETION

Resol. \_\_\_\_\_

The following RESOLUTION was duly passed by the Board of Supervisors  
of the County of Placer at a regular meeting held \_\_\_\_\_, by the following  
vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

\_\_\_\_\_  
Chairman, Board of Supervisors

Attest:

\_\_\_\_\_  
Clerk of said Board

---

**BE IT RESOLVED** by the Board of Supervisors, County of Placer, State of California, that  
Project No. 40210, Auburn Ravine Sewer Video Inspection, is hereby accepted and  
complete.

**BE IT FURTHER RESOLVED** that the Director of Facility Services is hereby authorized to  
execute the attached Notice of Completion on behalf of the Board of Supervisors and the  
County of Placer and cause the same to be recorded.

ATTACHMENTS:      NOTICE OF COMPLETION  
                             SUPPLEMENTAL INFORMATION SHEET



# NOTICE OF COMPLETION SUPPLEMENTAL INFORMATION SHEET

**DATE:** November 6, 2007

**PROJECT NO:** 40210

**PROJECT NAME:** Auburn Ravine Sewer Video Inspection.

**CONTRACTOR:** Coastline Water Resources

## SUMMARY OF EXPENDITURES

ORIGINAL CONTRACT AMOUNT	\$98,768.00
ADDITIVE CHANGE ORDERS	\$43,871.00
QUANTITY INCREASE / DECREASE	\$(2,595.75)
<hr/>	
<b>TOTAL CONTRACT EXPENDITURES</b>	<b>\$140,043.25</b>

## SUMMARY OF CHANGE ORDERS

**# 1**

Contract Change Order No. 1 increased quantities of 6-inch sewer from 52,800 linear feet to 72,200 linear feet.	\$35,114.00
Contract Change Order No. 1 increased quantities of 8-inch sewer from 1,600 linear feet to 5,526 linear feet.	\$7,852.00