

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS COUNTY OF PLACER

TO: BOARD OF SUPERVISORS DATE: July 11, 2006
FROM: KEN GREHM/KEVIN ORDWAY ^{RWD}
SUBJECT: NOTICE OF COMPLETION FOR NICOLAUS ROAD BRIDGE
REPLACEMENT PROJECT OVER AIRPORT SLOUGH, CONTRACT
NO. 73231

ACTION REQUESTED / RECOMMENDATION

Approve a resolution accepting the subject project as complete and approving and authorizing the Director of Public Works to execute the Notice of Completion.

BACKGROUND

The Board authorized the Director of Public Works to execute the contract up to an amount not to exceed \$300,000. Construction Contract No. 73231 was awarded to PBM Construction, Inc. on March 24, 2006. Work on this contract was complete on June 12, 2006. The purpose of this bridge project was to replace the existing Airport Slough Bridge on Nicolaus Road near the Sutter/Placer County line, which was deteriorating and did not meet current design standards.

ENVIRONMENTAL CLEARANCE

A Negative Declaration was prepared in accordance with the California Environmental Quality Act (CEQA) with a Notice of Determination filed on October 18, 2005.

FISCAL IMPACT

The construction contract was awarded for \$270,270.00. The Department has determined a final estimated construction cost of \$298,061.14 for this project. There were 3 Contract Change Orders (C.C.O.) issued during this project amounting to \$27,791.14. Contract data and C.C.O. summaries are attached as Exhibit "A". The project is funded through County Road Fund and there is sufficient funding in the 2005/06 Fiscal Year Budget for this work.

Attachments: - Resolution Approving Notice of Completion
- Notice of Completion
- Exhibit "A", Contract Summary Memo

Before the Board of Supervisors County of Placer, State of California

In the matter of: A RESOLUTION APPROVING
AND AUTHORIZING THE DIRECTOR OF PUBLIC
WORKS TO EXECUTE THE NOTICE OF
COMPLETION FOR THE NICOLAUS ROAD
BRIDGE REPLACEMENT PROJECT OVER
AIRPORT SLOUGH - CONTRACT NO. 73231

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held July 11, 2006,
by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Attest:
Clerk of said Board

Chairman, Board of Supervisors

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer,
State of California, that this Board accepts the contract as complete and
authorizes the Director of Public Works to execute the Notice of Completion for
the Nicolaus Road Bridge Replacement Project at Airport Slough, Contract No.
73231.

Exhibit 'A'

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

TO: Ken Grehm

DATE: July 11, 2006

FROM: Jeff Apps

SUBJECT: **NOTICE OF COMPLETION FOR THE NICOLAUS ROAD BRIDGE
REPLACEMENT PROJECT AT AIRPORT SLOUGH CONTRACT NO.
73231- CONTRACT SUMMARY**

Contractor: PBM Construction Inc.
Work Completed: June 12, 2006

Preliminary Estimate.....	\$	315,260.00
(1) Contract Award.....	\$	270,270.00
(2) Estimated Final Contract Cost:		
Completed Contract Items	\$	270,270.00
Contract Change Orders	\$	27,791.14
Liquidated Damages	\$	00.00
TOTAL	\$	298,061.14

Percent of Increase (Final Contract Cost vs. Contract Award) +9.3 %

CONTRACT CHANGE ORDER SUMMARY

CCO #1 Unsuitable material, 6 cubic yards extra of concrete – (\$4,314.00)
CCO #2 Unsuitable material, excavation and geogrid placement – (\$12,438.00)
CCO #3 Unsuitable material, excavation and geogrid placement, additional AC –
(\$11,039.14)