

Foresthill Park / Memorial Hall Projects

April 2015

Project	Project Description	Project Contact	Current Status / Comments	Updated / Unchanged
Memorial Hall Annual Log Maintenance	Sanding, Staining and Finishing the Memorial Hall Logs, as required annually. Log Chinking and Caulking is also included.	Rob Unholz p: 530-886-4946 e: runholz@placer.ca.gov	The remaining work on the gable end facing the parking lot, handrails and caps, as well as the copper ends on the beams & rafters of the new porch roof is scheduled to be completed next week.	Updated 4/21/15
Foresthill Swimming and Recreation Corporation (FHSRC)	Use of former PCWA Corp Yard for Storage	Laurie Morse p: 530-886-4964 e: lmorse@placer.ca.gov	Project is complete. Right of Entry has been executed and FHSRC has obtained access for storage.	Project Complete: 2/19/2014
Former PCWA complex	Use and occupancy of buildings and property with appropriate restrictions.	Dennis Salter p: 530-889-6898 e: dsalter@placer.ca.gov	Discussions pertaining to appropriate use of the complex commenced at site meetings on 6/24 and 7/15 involving Sup. Montgomery, DPW, PCSO, Foresthill PUD and Facility Services. Use of PCWA yard for overflow parking on a permitted basis has been approved on limited basis. Still awaiting input from interested parties for interim use of "barn".	Unchanged: 4/17/15
Foresthill Museum Lighting	Various lighting improvements at the Museum site complex.	Dennis Salter p: 530-889-6898 e: dsalter@placer.ca.gov	Removal of tree mounted light and relocation to new pole similar to previously installed. Install inconspicuous LED lights in blacksmith shop and fire truck garage. Focus is installing LED fixtures where sensible. Pole light is complete. Crews have trenched and connected power to black smith and fire truck garage. Work will complete in about 60 days now that BM has added another electrician to the roster. The completion of the electrical to the black smiths area is being prioritized to complete by 5/29/15.	Updated: 4/17/15
Foresthill Swimming Pool Corporation- Ground Lease Development	Negotiating a Ground Lease with the Foresthill Swimming Pool Recreation Corporation for the Swimming Pool located on County's Foresthill Park	Grace Mata, Project Manager p: 530-886-4960 gmata@placer.ca.gov	On 4/15/15 County staff was notified that the Foresthill Corporation at their 4/13 Board Meeting had formed an Ad-hoc Committee to meet with County staff to discuss concerns & questions with Ground Lease that was provided to them in January 2015, County staff has tentatively schedule to meet with Ad-hoc committee on May 8, 2015.	Updated 4/21/15
Foresthill Ball Field Fence	Remove old fence and replace with new chain link	John Ramirez p: 530-889-6807 e: jramirez@placer.ca.gov	Board of Supervisors approved funding on January 6, 2015 of \$35,000 of Park Dedication Fee funding. Work to be done by Job Order Contracting. Construction scheduled by end of June, 2015.	Updated: 4/17/15
Todd Valley Pond Park Parking Lot	Ashphalt parking lot aprons and gravel	John Ramirez p: 530-889-6807 e: jramirez@placer.ca.gov	Survey work is complete. Parking configuration being revised and project will then be ready to proceed. Construction scheduled for fall.	Updated: 4/17/15