

Foresthill Park / Memorial Hall Projects

December 2015

Project	Project Description	Project Contact	Current Status / Comments	Updated / Unchanged
Memorial Hall Annual Log Maintenance	Sanding, Staining and Finishing the Memorial Hall Logs, as required annually. Log Chinking and Caulking is also included.	Rob Unholz p: 530-886-4946 e: runholz@placer.ca.gov	The Blanket Purchase Order with SW Allen for Annual Maintenance has been renewed. SW Allen is preparing a proposal for work to be executed under the BPO.	Updated 11/30/15
Foresthill Swimming and Recreation Corporation (FHSRC)	Use of former PCWA Corp Yard for Storage	Laurie Morse p: 530-886-4964 e: lmorse@placer.ca.gov	Project is complete. Right of Entry has been executed and FHSRC has obtained access for storage.	Project Complete: 2/19/2014
Former PCWA complex	Use and occupancy of buildings and property with appropriate restrictions.	Dennis Hughes p: 530-889-6832 e: dhughes@placer.ca.gov	Discussions pertaining to appropriate use of the complex commenced at site meetings on 6/24/14 and 7/15/14 involving Sup. Montgomery, DPW, PCSO, Foresthill PUD and Facility Services. Use of PCWA yard for overflow parking on a permitted basis has been approved on limited basis. Still awaiting input from interested parties for interim use of "barn".	Unchanged:11/20/15
Foresthill Museum Lighting	Various lighting improvements at the Museum site complex.	Dennis Hughes p: 530-889-6832 e: dhughes@placer.ca.gov	Removal of tree mounted light and relocation to new pole similar to previously installed. Install inconspicuous LED lights in blacksmith shop and fire truck garage. Focus is installing LED fixtures where sensible. Pole light is complete. Crews have trenched and connected power to black smith and fire truck garage. Work will complete in about 30 days now that BM has added another electrician to the roster. The completion of the electrical to the Black Smith's area is being prioritized to complete by 7/31/15.	Project Complete: 10/20/15
Foresthill Swimming Pool Corporation- Ground Lease Development	Negotiating a Ground Lease with the Foresthill Swimming Pool Recreation Corporation for the Swimming Pool located on County's Foresthill Park	Grace Mata, Project Manager p: 530-886-4960 e: gmata@placer.ca.gov	Final Lease Agreement sent 12/15/15 via email to the Pool Board president for Signature.	Updated 12/15/15
Todd Valley Pond Park Parking Lot	Relocate asphalt and gravel parking lot	John Ramirez p: 530-889-6807 e: jramirez@placer.ca.gov	Project is complete.	Updated: 12/17/15
Foresthill Park	Relocate 6 picnic tables and a bbq grill to playground area	John Ramirez p: 530-889-6807 e: jramirez@placer.ca.gov	It is anticipated that a majority of labor will be done by community volunteers. Community has requested the project be combined with a pool concrete project so save on concrete costs. Awaiting the Swimming Pool Board's execution of the concrete project agreement at the pool.	Unchanged: 12/17/15

Foresthill Park / Memorial Hall Projects

December 2015

Project	Project Description	Project Contact	Current Status / Comments	Updated / Unchanged
Foresthill Park	Fill bare spot where kiosk used to be located and restripe the parking lot.	John Ramirez p: 530-889-6807 e: jramirez@placer.ca.gov	The Parks Division relocated the kiosk on June 17. The bare spots in the parking lot have been filled with asphalt. Building Maintenance Division will be re-striping the parking lot.	Unchanged: 12/17/15
Foresthill Park	Foresthill Community Development Council (Community Garden)	Grace Mata, Project Manager p: 530-886-4960 e: gmata@placer.ca.gov	Property Management preparing Lease Agreement - Material Terms. Terms will be provided to the Community Garden Members for review and approval in December.	12/17/2015
Memorial Hall	Stove Replacement	Dennis Hughes p: 530-889-6832 e: dhughes@placer.ca.gov	Stove was included in the budget. This purchase is part of sizing with the hood project. A requisition for the hood has been entered for processing. A budget revision is being done for the stove to be able to be requisitioned.	Updated: 11/20/15
Memorial Hall	Kitchen Hood Upgrade	Dennis Hughes p: 530-889-6832 e: dhughes@placer.ca.gov	Fire Application Tech is working with design and construction to identify the appropriate sizing of the system and range. A requisition for the hood has been entered for processing. A budget revision is being done for the stove to be able to be requisitioned.	Updated: 11/20/15