

# MEMORANDUM

DEPARTMENT OF PUBLIC WORKS  
County of Placer

TO: BOARD OF SUPERVISORS DATE: January 7, 2014  
FROM: KEN GREHM / PETER KRAATZ  
SUBJECT: FINAL ACCEPTANCE OF THE BRIDGE REPLACEMENT PROJECT,  
BREWER ROAD OVER BRANCH OF CURRY CREEK, CONTRACT NO. 1121

---

## ACTION REQUESTED / RECOMMENDATION

1. Adopt a Resolution for the final acceptance for the Bridge Replacement Project, Brewer Road over Branch of Curry Creek with no net County cost.
2. Authorize the Director of Public Works to execute the Notice of Completion for the Bridge Replacement Project, Brewer Road over Branch of Curry Creek.

## BACKGROUND / SUMMARY

Bids for construction of this project were opened on April 10, 2013. The contract was awarded to Viking Construction Company of Rancho Cordova with a low bid of \$985,719 on May 7, 2013. Work on this contract was completed on October 19, 2013. The purpose of this project was to replace the structurally deficient bridge with a new bridge, providing two 12 ft. travel lanes and two 4 ft. paved shoulders.

## ENVIRONMENTAL

The Board of Supervisors certified and approved the Initial Studies/Mitigated Negative Declarations with the required findings on June 8, 2010. The Notice of Determination was filed on June 9, 2010.

## FISCAL IMPACT

The construction contract was awarded for \$985,719 with a contingency of \$98,571 for a total encumbrance of \$1,084,291. The Department has determined a final estimated construction cost of \$977,506. There were 2 Contract Change Orders (CCO) issued during this project. A contract data and change order summary is attached as Exhibit A. Construction costs are funded 100 percent through the Federal HBP. There is no net cost to the County.

Attachments: Resolution  
Notice of Completion  
Exhibit A  
Map

**Before the Board of Supervisors  
County of Placer, State of California**

In the matter of:

Resol. No: \_\_\_\_\_

**A RESOLUTION ADOPTING THE FINAL ACCEPTANCE FOR THE BRIDGE REPLACEMENT PROJECT, BREWER ROAD OVER BRANCH OF CURRY CREEK AND AUTHORIZING THE DIRECTOR OF PUBLIC WORKS TO EXECUTE THE NOTICE OF COMPLETION FOR THE BRIDGE REPLACEMENT PROJECT, BREWER ROAD OVER BRANCH OF CURRY CREEK.**

The following Resolution was duly passed by the Board of Supervisors of the County of Placer

at a regular meeting held on \_\_\_\_\_ by the following vote on roll call:

**Ayes:**

**Noes:**

**Absent:**

Signed and approved by me after its passage.

\_\_\_\_\_  
Chair, Board of Supervisors

**Attest:**  
Clerk of said Board

\_\_\_\_\_  
**NOW, THEREFORE, BE IT RESOLVED** by the Board of Supervisors of the County of Placer, State of California, that this Board adopts a Resolution for the final acceptance for the Bridge Replacement Project, Brewer Road over Branch of Curry Creek.

**BE IT FURTHER RESOLVED AND ORDERED** , by the Board of Supervisors of the County of Placer, State of California, that this Board authorizes the Director of Public Works to execute the Notice of Completion for the Bridge Replacement Project, Brewer Road over Branch of Curry Creek.



**Exhibit 'A'**

**MEMORANDUM**

DEPARTMENT OF PUBLIC WORKS  
County of Placer

TO: KEN GREHM DATE: January 7, 2014  
FROM: LANDY DARROW  
SUBJECT: **NOTICE OF COMPLETION FOR THE BRIDGE REPLACEMENT  
PROJECT BREWER ROAD OVER BRANCH OF CURRY CREEK,  
CONTRACT NO. 1121, CONTRACT SUMMARY**

---

Contractor:	Viking Construction		
Work Completed:	October 19, 2013		
	Preliminary Estimate.....	\$	815,000.00
(1)	Contract Award.....	\$	985,718.80
(2)			Final Contract Cost:
	Completed Contract Items	\$	975,873.70
	Contract Change Orders	\$	3,131.75
	Construction Deduct	\$	(1,500.00)
	<b>TOTAL</b>	<b>\$</b>	<b><u>977,505.45</u></b>

Percent of Increase (Final Contract Cost vs. Contract Award) - 0.8%

**CONTRACT CHANGE ORDER SUMMARY:**

CCO #1 Asbestos Notification and Reporting for Bridge Demolition  
\$1,552.10  
CCO #2 Lime Treatment Cure  
\$1,579.65

**LOCATION MAP**

**BREWER ROAD BRIDGE REPLACEMENT AT BRANCH OF CURRY CREEK**



