

Foresthill Park / Memorial Hall Projects				
February 2019				
Project	Project Description	Project Contact	Current Status / Comments	Updated / Unchanged
Memorial Hall Annual Log Maintenance	Sanding, Staining and Finishing the Memorial Hall Logs, as required annually. Log Chinking and Caulking is also included.	Shawna Howard p: 530-886-4956 e: showard@placer.ca.gov	The BPO with SW Allen has been issued and is effective July 1, 2018 - June 30, 2019. Currently defining this year's Scope of Work. The new entry doors were installed on September 13, 2018. Contractor is resolving a few issues with the doors. County staff, including Matt Randall, structural engineer with CDRA, visited the Memorial Hall last month to review log split locations, including at the new wood truss at the main entry. No significant structural concerns were found at the entry truss bottom cord where a new split has opened up. Metal bands were discussed to keep the splitting from getting worse. In addition, a standard log gap filler was proposed. 9-22: The truss work will be included with the Kitchen Hood Upgrade project.	No Change: 2/21/19
Memorial Hall	Kitchen Hood Upgrade	Shawna Howard p: 530-886-4956 e: showard@placer.ca.gov	Consultant and Building Department are okay with relocating the vent to the West side of the gable. JOC Contractor scheduled to do a site visit on January 4, 2018 with their subcontractors. JOC Contractor is preparing Proposal and should submit it early next week. 2-20: Proposal received and reviewed. Project can not move forward at this time due to construction cost and current funding. 5-3: Consultant will update construction documents for bidding. Once funding is available in FY18/19, we plan to bid the project in August 2018 with construction in December 2018. 8-22: Plans and Specs to the Board on September 11, 2018 for approval and permission to bid. Construction scheduled for December 2018. 9-19: Project is out to bid. Job Walk is on September 21. Bid Opening is on September 28. Construction scheduled for December 2018. 10-19: Project was Awarded to PNP Construction. Contract is routing for signatures. Construction is scheduled for December 2018. 11-20: Pre-construction meeting with PNP Construction on November 20. Construction will start mid-December 2018. 12-18: Construction started on December 17, 2018. The contractor is currently on schedule to be done by January 5, 2019 1-17: New Type 1 Hood is installed and operational. Contractor has some punch list items to complete.	No Change: 2/21/19
Todd Valley Pond Park	Parking Improvements / Fuels Reduction / Gate Operation	Lisa Carnahan p: 530-889-6837 e: lcarnaha@placer.ca.gov	Upper gate at Foresthill Road will be left open 24 hours per day on a trial basis to allow public vehicle access to the lower parking area near the pond. If 24 hour access invites mischief, we will regroup and look for efficient options to close the gate at night. 3/22/17 - within the last 2 weeks, someone damaged the large gate. Also, the Sheriff has requested "No Camping" signs be placed at the park. Community has shown interest in connectivity trails from Todd Valley pond to Worton's. Ted Rel in Parks submitted a grant to the Sierra Nevada Conservancy on 10/1 that would incorporate fuels reduction within the Todd Valley Pond park property. Received notice on 2/20/19 that we were not approved for the fuels reduction grant for the Todd Valley Pond park property.	Updated: 2/21/19
Foresthill Park	Events in the park	Lisa Carnahan p: 530-889-6837 e: lcarnaha@placer.ca.gov	Lisa Carnahan was given confirmation from Environmental Health that tarps would still be needed with DG. County to coordinate with events person to come up with a permanent solution for the vendor area. COC person came to Parks Subcommittee meeting on 4/2/18. Group discussed wanting permanent area within trees (near gazebo). Meeting between Parks Grounds Supervisor and COC representative resulted in an agreed placement of vendor area near horseshoe pits.	No change: 2/20/19

Foresthill Park / Memorial Hall Projects				
February 2019				
Project	Project Description	Project Contact	Current Status / Comments	Updated / Unchanged
Park and Trail Master Plan	1st ever comprehensive Countywide Park and Trail Master Plan project.	Lisa Carnahan p: 530-889-68379 e: lcarnaha@placer.ca.gov	Approximatley 2 year project to complete comprehensive park and trail master plan. Parks staff contract with Master Plan consultant approved at the 10/25/16 BOS meeting. Plan will provide 10 year recreation vision, prioritize needs, identify funding options, and produce coordinated countywide trail plan. The newly-formed Parks Subcommittee will help prioritize needs for the Foresthill area. Countywide surveys to conclude on May 19. Subcommittee to be putting together a wish-list for FH area. Priorities to be discussed at the 4/2/18 meeting. Master Plan update to be presented to Forum on 6/4/18. Update provided by Andy at the 10/1/18 meeting. Draft Master Plan to be available for public review during March/April 2019.	No Change: 2/20/19
Parks Subcommittee	Foresthill Forum - Parks Subcommittee formed 12/5/16	Lisa Carnahan p: 530-889-6837 e: lcarnaha@placer.ca.gov	At direction from Sup. Montgomery on 1/30/18, staff coordinated with Subcommittee to narrow down top 5 wish list items for Park Ded fee use. On March 5, 2018, Subcommittee chose relining pool as #2 priority, with new pavilion shade cover as #1 priority. Recommended list of top 5 priorities to Forum. County to work on the top 5 priorities for the next year. Forum approved list, but switched pool to be #1 priority, and shade structure to be #2 priority. John Peters became a member of the Forum on April 2nd, and has agreed to be the Chair of the Parks Subcommittee. At the 10/1 meeting, committee was introduced to Dan Fonner, the Parks Senior Grounds Supervisor. He discussed the Cagwin contract. After 12/3/18 meeting, two people suggested adding bocce and pickleball to the list. 2/4/19 meeting cancelled due to snow storm.	Updated: 2/20/19
Adjacent to Foresthill Park (Former PCWA Corporation Yard - 24625 Harrison Street)	Foresthill Community Development Council (Community Garden)	Ferrin Call p: 530-886-4963 e: fcall@placer.ca.gov	Foresthill Community Development Council requested the use of the modular building. Supervisor Montgomery communicated the County's reasons for declining request.	No Change: 2/19/19
Foresthill Park	Memorial Hall picnic area shade structure	Lisa Carnahan p: 530-889-6837 e: lcarnaha@placer.ca.gov	Rich Murray supplied plans and preliminary cost information at the 12/4/17 meeting. Structure cost (for structure similar to BBQ structure) approx. \$49,000, not including footing costs. Footing cost estimated at another \$10,000. Subcommittee voted unanimously to forward a recommendation of approval to the next MAC meeting for a not-to-exceed amount of \$60,000. At its meeting 2/5/18 meeting, the FH Forum recommended approval of the project (at \$60,000) to Parks Commission. Parks Commission recommended \$60,000 (and up to \$91,000) for shade structure on . Item approved by BOS on 4/10/18. Procurement issued BPO for structure on 8/17/18 to J2 Inc. Volunteer group from FH to do footings. Meeting between Parks staff, Rich Murray's volunteer group and Engineer on 9/13 to go over alternatives. Decision made to move forward with pavilion cover 1st, followed by some ADA improvements afterwards. Building Permit approved 11/19. Footings installed 1/30. Covered with plywood and caution-taped. Awaiting better weather for installation of pavilion.	Updated: 2/20/19
Foresthill Veterans' Monument	American Legion installing a veterans' monument, moving flagpoles and replacing existing landscape.	Ferrin Call p: 530-886-4963 e: fcall@placer.ca.gov	An encroachment permit was issued to the American Legion on 6/5/2017. Improvements are in place. *	No Change: 2/19/19
*Hall Board requested at 9/10/18 meeting to have this last item removed from the list. -Steve Newsom				