

Before the Board of Supervisors County of Placer, State of California

In the matter of:

A Resolution accepting the Cabin Creek Site Development Project, Project No. SCN100901, located at 19 Cabin Creek Road, Truckee, California, 96161, as complete and authorizing the Chief Information Officer, or designee, to sign and record the Notice of Completion for the contract with Quality Telecom Consultants, Inc.

Resolution No.: 2020-005

The following Resolution was duly passed by the Board of Supervisors of the County of Placer at a regular meeting held January 14, 2020, by the following vote on roll call:

Ayes: WEYGANDT, HOLMES, UHLER, GUSTAFSON, GORE

Noes: NONE

Absent: NONE

Signed and approved by me after its passage.


Chair, Board of Supervisors

Attest:


Clerk of said Board

BE IT RESOLVED, by the Board of Supervisors, County of Placer, State of California, that the Cabin Creek Site Development Project, Project No. SCN100901, performed by Quality Telecom Consultants, Inc., is accepted as complete; and,

BE IT FURTHER RESOLVED, that the Chief Information Officer, or designee, is hereby authorized to sign the Notice of Completion on behalf of the Board of Supervisors and the County of Placer and cause the same to be recorded.

Attachment: Notice of Completion and Supplemental Information Sheet

**NOTICE OF COMPLETION
SUPPLEMENTAL INFORMATION SHEET**

DATE: January 14, 2020

PROJECT NO: PJ00717 - SCN100901

PROJECT NAME: CABIN CREEK SITE DEVELOPMENT PROJECT

FUND/BUDGET UNIT/ACCOUNT NO: PG010038/PJ00717

CONTRACTOR: QUALITY TELECOM CONSULTANTS, INC.

SUMMARY OF EXPENDITURES

ORIGINAL CONTRACT AMOUNT	\$ 233,920
CONTRACT CHANGE ORDERS	\$ 2,673
TOTAL CONTRACT EXPENDITURES	\$ 236,593

CHANGE ORDER NO.	CONTRACT CHANGE ORDER SUMMARY BRIEF DESCRIPTION	AMOUNT EXPENDED
1	Scrub entire roof, Silicon caulk any cracks larger than 1/4", Tape off shelter edges for run off and apply 2 coats of silicon 3502 roof sealer product to entire roof.	\$ 2,673
	Total Change Orders	\$ 2,673