



**MEMORANDUM  
PUBLIC WORKS  
ENGINEERING DIVISION**  
County of Placer

**TO:** Honorable Board of Supervisors **DATE:** July 12, 2022  
**FROM:** Ken Grehm, Director of Public Works  
**BY:** Jean Hanson, Associate Civil Engineer  
**SUBJECT:** Notice of Completion / Crosby Herold Road Over Doty Ravine Bridge  
Replacement Project / Contract No. 001261

---

**ACTION REQUESTED**

Adopt a Resolution accepting the Crosby Herold Road over Doty Ravine Bridge Replacement Project, Contract No. 001261 as complete, and authorize the Director of Public Works, or designee, to sign and record the Notice of Completion

**BACKGROUND**

The Department of Public Works, using Federal Highway Bridge Program Funds, replaced the narrow, one-lane, 75 year old bridge on Crosby Herold Road over Doty Ravine. The new bridge was constructed to current structural, geometric, and hydraulic standards while maintaining the rural atmosphere and now provides safer multimodal means of transportation along Crosby Herold Road.

On January 12, 2021, your Board approved plans and specifications and authorized solicitation for bids for this project. On April 27, 2021, your Board authorized the Director of Public Works, or designee to award and execute the construction contract to the lowest responsive and responsible bidder for an amount of \$3,300,000 and to execute contract change orders up to \$177,000. Three bids were received and MCM Construction Inc. of North Highlands CA was the lowest responsive and responsible bidder. Construction of the bridge was completed and opened for public use on December 7, 2021. Minor construction and administrative items were completed in February 2022.

The contract was awarded for \$2,848,491 and the final cost is \$2,835,320. There were twelve (12) contract change orders issued during the project. A summary of construction costs and change orders is included as Attachment B.

**ENVIRONMENTAL IMPACT**

A Mitigated Negative Declaration was adopted by your Board under the California Environmental Quality Act (CEQA) with State Clearinghouse No. 2019089087 on October 22, 2019. A revalidated Categorical Exclusion Determination was approved by Caltrans on November 24, 2020, in compliance with the National Environmental Policy Act (NEPA).

**FISCAL IMPACT**

This action has no fiscal impact. The cost of this contract was included in the Department of Public Works FY 2020-21 and FY 2021-22 Budgets under line item PJ00516 Crosby Herold

Honorable Board of Supervisors

July 12, 2022

Notice of Completion / Crosby Herold Road Over Doty Ravine Bridge Replacement Project /

Contract No. 001261

Page 2

Road over Doty Ravine Bridge Replacement project. This contract is fully funded by the Federal Highway Bridge Program (100%). There is no impact to the General Fund

**ATTACHMENTS**

Attachment A - Resolution

Attachment B - Memorandum – Notice of Completion for the Crosby Herold Road over Doty Ravine Bridge Replacement Project

Attachment C - Notice of Completion

Attachment D - Contract Change Order Summary

Attachment E - Location Map

Attachment A  
**Before the Board of Supervisors  
County of Placer, State of California**

**In the matter of:**

A Resolution accepting the Crosby Herold Road over Doty Ravine Bridge Replacement Project, Contract No. 001261 as complete, and authorizing the Director of Public Works, or designee, to sign and record the Notice of Completion.

Resolution No.: \_\_\_\_\_

The following Resolution was duly passed by the Board of Supervisors of the County of Placer at a regular meeting held on July 12, 2022, by the following vote:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

\_\_\_\_\_  
Chair, Board of Supervisors

Attest:

\_\_\_\_\_  
Clerk of said Board

---

WHEREAS, the Crosby Herold Road over Doty Ravine bridge located in the City of Lincoln needed to be replaced; and

WHEREAS, on April 27, 2021, the Board authorized the Director of Public Works, or designee to award and execute the construction contract to the lowest responsive and responsible bidder for an amount of \$3,300,000 and to execute contract change orders up to \$177,000; and

WHEREAS, three bids were received and MCM Construction Inc. of North Highlands CA was the lowest responsible and responsive bidder and awarded Contract No. 001261 in the amount of \$2,848,491; and

WHEREAS, construction of the bridge was completed on February 4, 2022.

NOW, THEREFORE, BE IT RESOLVED, by the Board of Supervisors of the County of Placer, State of California, that this Board hereby accepts the Crosby Herold Road over Doty Ravine Bridge Replacement Project, Contract No. 001261 as complete, and authorizes the Director of Public Works, or designee, to sign and record the Notice of Completion.

**MEMORANDUM**

DEPARTMENT OF PUBLIC WORKS  
County of Placer

TO: KEN GREHM DATE: July 12, 2022  
FROM: JEAN HANSON  
SUBJECT: **NOTICE OF COMPLETION FOR THE CROSBY HEROLD ROAD  
OVER DOTY RAVINE BRIDGE REPLACEMENT PROJECT**

---

Contractor: MCM Construction, Inc.

Work Completed: February 4, 2022

Preliminary Estimate.....	\$	3,243,000.00
(1) Contract Award.....	\$	2,848,491.00
(2) Final Contract Cost:		
Completed Contract Items	\$	2,769,477.85
Contract Change Orders	\$	65,841.88
Administrative Deductions/Increases	\$	0.00
<b>TOTAL</b>	<b>\$</b>	<b>2,835,319.73</b>

Percent of Increase (Final Cost vs Contract Award) (0.46%)

Attachment C

Name: **CROSBY HEROLD ROAD OVER DOTY RAVINE  
BRIDGE REPLACEMENT PROJECT**

Contract No. 001261

Recording requested by: Danielle Williams  
When recorded return to: Danielle Williams,  
Placer County Department of Public Works  
3091 County Center Drive #220  
Auburn, CA 95603

Exempt from Recording Fees – Govt. Code 27383

**Space Above for Recorder**

---

**NOTICE OF COMPLETION**

**COUNTY OF PLACER  
DEPARTMENT OF PUBLIC WORKS  
3091 County Center Drive, Suite 220  
Auburn, CA 95603**

**NOTICE IS HEREBY GIVEN, pursuant to California Civil Code Section 3093, that the following Contractor, to wit: MCM Construction, Inc., performed and completed, for the County of Placer, State of California, the following contract, work of improvement, to wit: Crosby Herold Road over Doty Ravine Bridge Replacement Project.**

The property is owned by the County of Placer.

Said work was completed and accepted on February 4, 2022

Executed this \_\_\_\_\_ day of \_\_\_\_\_ 2022, at Auburn, California. I declare under penalty of perjury that the foregoing is true and correct.

\_\_\_\_\_  
KEN GREHM, DIRECTOR  
DEPARTMENT OF PUBLIC WORKS, COUNTY OF PLACER

See Attached Notary Acknowledgement

Attachment D

**CONTRACT CHANGE ORDER SUMMARY**

Crosby Herold Road over Doty Ravine Bridge Replacement Project  
 Contract No. 001261

<b>CCO#</b>	<b>DESCRIPTION</b>	<b>APPROVED COSTS</b>
01	Revised BB EB Stations	\$ 0.00
02	Abutment Footing Overexcavation	\$ 13,744.80
03	Water Quality Monitoring	\$ 5,335.00
04	South side crane access	\$ 3,000.00
05	HDPE substitution credit	\$ (8,874.00)
06	Eliminate AC Conforms	\$ 1,900.58
07	Debris Removal	\$ 5,783.04
08	HMA Dike and Overside Drain Modifications	\$ 1,706.36
09	Object Marker Installation	\$ 1,848.00
10	Slope Repair and Erosion Control Blanket Installation	\$ 39,796.10 \$
11	Crude Oil Adjustment	\$ 1,272.00
12	SWPPP NOT	\$ 330.00
Total:		\$ 65,841.88

Attachment E

**PLACER COUNTY  
DEPARTMENT OF PUBLIC WORKS**

**CROSBY HEROLD ROAD OVER DOTY RAVINE BRIDGE REPLACEMENT  
PROJECT**

**LOCATION MAP**



