

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

TO: BOARD OF SUPERVISORS
DATE: January 10, 2012

FROM: ^{YD} KEN GREHM / PETER KRAATZ

SUBJECT: NOTICE OF COMPLETION FOR FORESTHILL ROAD RESURFACING
AND RESTRIPING PROJECT, CONTRACT NO.1088

ACTION REQUESTED / RECOMMENDATION

Adopt a Resolution accepting the Foresthill Road Resurfacing and Restriping Project as complete and authorizing the Director of Public Works to execute the Notice of Completion.

BACKGROUND / SUMMARY

On June 7, 2011, the Board of Supervisors authorized the award of Construction Contract No. 1088 to California Pavement Maintenance Company. Work on this contract was completed on September 15, 2011. The purpose of this project was to repave and restripe a section of Foresthill Road below the Upper Lake Clementine entrance in order to soften horizontal geometrics (curve) and extend the westbound passing lane.

ENVIRONMENTAL

This project was deemed by Public Works as categorically exempt pursuant to Section 15301(c) of the CEQA guidelines, Operation of Existing Streets and Highways.

FISCAL IMPACT

The contract was awarded for \$55,779.54 with an authorization for the Director of Public Works to execute contract change orders up to \$10,000.00 for a total encumbrance of \$65,779.54.

A final contract cost of \$60,008.24 has been determined by this department and has been accepted by the contractor. The increase in cost over the original award amount was due to paving and striping being extended beyond the original project limits. However, there were no Contract Change Orders issued during the project. A contract data summary is attached as Exhibit A. The project was funded utilizing federal American Reinvestment and Recovery Act (ARRA) funding.

Attachments: Resolution
Notice of Completion
Exhibit A

Before the Board of Supervisors County of Placer, State of California

In the matter of: A RESOLUTION APPROVING
AND AUTHORIZING THE DIRECTOR OF
PUBLIC WORKS TO EXECUTE THE NOTICE OF
COMPLETION FOR THE FORESTHILL ROAD
RESURFACING AND RESTRIPING PROJECT.

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held _____,
by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Attest:
Clerk of said Board

Chairman, Board of Supervisors

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer,
State of California, that this Board accepts the contract as complete and
authorizes the Director of Public Works to execute the Notice of Completion for
the Foresthill Road Resurfacing and Restriping Project, Contract No. 1088.

Exhibit 'A'

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

TO: KEN GREHM

DATE: January 10, 2012

FROM: JEFF APPS

SUBJECT: NOTICE OF COMPLETION FOR THE FORESTHILL ROAD
RESURFACING AND RESTRIPIING PROJECT, CONTRACT NO. 1088

CONTRACT SUMMARY

Contractor: California Pavement Maintenance Company

Work Completed: September 15, 2011

| | | |
|---------------------------|-----------|-------------------------|
| Preliminary Estimate..... | \$ | 82,626.60 |
| (1) Contract Award..... | \$ | 55,779.54 |
| (2) | | Final Contract Cost: |
| Completed Contract Items | \$ | 60,008.24 |
| Contract Change Orders | \$ | 0.00 |
| Liquidated Damages | \$ | (0.00) |
| TOTAL | \$ | <u>60,008.24</u> |

Percent of Increase (Final Contract Cost vs. Contract Award) 7.6%