

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS

County of Placer

TO: BOARD OF SUPERVISORS

DATE: December 14, 2010

FROM: ^{KD} KEN GREHM / PETER KRAATZ

SUBJECT: NOTICE OF COMPLETION FOR BUS SHELTERS - LAKE FOREST AND
TAHOE VISTA PROJECT, CONTRACT NO. 1094

ACTION REQUESTED / RECOMMENDATION

Adopt a Resolution accepting the Bus Shelters - Lake Forest and Tahoe Vista project as complete and approving and authorizing the Director of Public Works to execute the Notice of Completion.

BACKGROUND / SUMMARY

The Bus Shelters - Lake Tahoe and Tahoe Vista projects are located at two separate locations on the north shore of Lake Tahoe. The first location is in the Lake Forest area on Highway 28 near the intersection of Old Mill Road. The second location is along Highway 28 at the Tahoe Vista recreation area (see attached location map). These bus stops are served by the Department's Tahoe Area Regional Transit (TART) public bus system.

On July 13, 2010, the Board of Supervisors authorized the Department of Public Works (DPW) to advertise for bids and allow DPW's director to execute a contract to construct two bus shelters and supporting infrastructure. The contract was awarded to Orlando Enterprises Tahoe, Inc., of Carnelian Bay, California on November 22, 2010.

ENVIRONMENTAL

This project is categorically exempt from the provisions of CEQA under the following sections: Section 15301, Existing Facilities, Class 1; Section 15302, Replacement or Reconstruction, Class 2b; and Section 15303, New Construction or Conversion of Small Structures, Class 3.

FISCAL IMPACT

The contract was awarded for \$78,000 with a contingency of \$7,800. The final cost of \$85,783.35 has been determined by DPW. There were four Contract Change Orders issued during the project. A contract data and change order summary is attached as Exhibit A. The project is fully funded through the North Lake Tahoe Resort Association infrastructure funding. Funding for the construction of this project is included in the 2010-11 Fiscal Year Budget.

Attachments:

- Resolution
- Notice of Completion
- Location Map
- Exhibit A - Contract Summary Memo

Before the Board of Supervisors
County of Placer, State of California

In the matter of: A RESOLUTION APPROVING
AND AUTHORIZING THE DIRECTOR OF
PUBLIC WORKS TO EXECUTE THE NOTICE
OF COMPLETION FOR THE BUS SHELTERS -
LAKE FOREST AND TAHOE VISTA PROJECT,
CONTRACT NO. 1094

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held _____,
by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Chairman, Board Of Supervisors

Attest:
Clerk of said Board

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer, State
of California, that this Board accepts the contract as complete and authorizes the
Director of Public Works to execute the Notice of Completion for the Bus Shelters - Lake
Forest and Tahoe Vista project, Contract No. 1094

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

DATE: November 22, 2010
TO: KEN GREHM
FROM: BRIAN STEWART
SUBJECT: CONTRACT SUMMARY -- BUS SHELTERS - LAKE FOREST AND TAHOE VISTA PROJECT, CONSTRUCTION CONTRACT NO. 1094

Contractor: Orlando Enterprises Tahoe, Inc.
Work Completed: November 22, 2010

Preliminary Estimate	\$	80,800.00
1. Contract Award		78,000.00
2. Estimated Final Contract Cost:		
--Completed Contract Items		78,000.00
--Contract Change Orders (CCOs)		7,783.35
<hr/>		
Total	\$	85,783.35
Percent of increase (final contract versus contract award)		9.9

CONTRACT CHANGE ORDER SUMMARY

<u>CCO</u> <u>No.</u>	<u>Description</u>	<u>Net CCO Cost</u>
1.	Prepare suitable foundation for existing shelter to be relocated to Tahoe Vista	\$ 840.00
2.	Remove and dispose of unforeseen concrete at existing slab	2,500.00
3.	Furnish and install CE-232-CH trash receptacle	1,643.35
4.	Provide neat edge to pave against at fog line on Highway 28	2,800.00
<hr/>		
Total CCO Balance		\$ 7,783.35

