


**MEMORANDUM
DEPARTMENT OF FACILITY SERVICES
COUNTY OF PLACER**

To: **BOARD OF SUPERVISORS**

Date: **OCTOBER 21, 2008**

From:  **JAMES DURFEE / WILL DICKINSON** 

Subject: **2007/08 TRENCHLESS TECHNOLOGY SEWER REHABILITATION,
PROJECT 40222, NOTICE OF COMPLETION**

RECOMMENDED ACTION: Adopt the attached Resolution accepting 2007/08 Trenchless Technology Sewer Rehabilitation, Project 40222, as complete and authorizing the Director of Facility Services to execute and record the attached Notice of Completion.

BACKGROUND: On July 24, 2007, your Board approved Plans and Specifications, authorized staff to solicit bids and authorized the Director of Facility Services to execute a contract for rehabilitation of sewer pipes in Sewer Maintenance District 1 (SMD 1) and Sewer Maintenance District 2 (SMD 2). This project consisted of the installation of 6,166 linear feet (LF) of new lining inside deteriorating sewer pipes in SMD 1 (1,486 LF) and SMD 2 (4,680 LF) without excavating or disruption to the public. This rehabilitation project will greatly reduce the amount of groundwater infiltration into these sewer pipes.

A contract with the low bidder, J. F. Pacific Liners, was executed on April 14, 2008 and work began on April 23, 2008. As a result of lower than expected bid prices, staff negotiated one contract change order, in the amount of \$3,295, that provided for 245 linear feet of additional sewer pipe rehabilitation. J. F. Pacific Liners completed the project work on July 22, 2008. Some of the original contract work was not completed due to lack of access to the pipes resulting in a decrease in project quantity. A summary of the contract change order and increases/decreases in quantities is attached.

In order to finalize the construction contract, staff recommends your Board accept the project as complete and authorize the Director of Facility Services to execute and file the Notice of Completion.

ENVIRONMENTAL CLEARANCE: The sewer rehabilitation work included in this project is categorically exempt from environmental review pursuant to Section 15301(b) "Existing Facilities" of the California Environmental Quality Act Guidelines.

FISCAL IMPACT: The total budget for the project is \$355,000. The final project cost is \$330,314.30. Funding was included in the Fiscal Year 2007/08 Budget for SMD 1 and SMD 2.

JD:WD:MB:KMZ

ATTACHMENT: RESOLUTION

CC: COUNTY EXECUTIVE OFFICE

T:\FAC\BSMEMO2008\EEV\NOC 2007-08 TRENCHLESS REVISED .DOC

**Before the Board of Supervisors
County of Placer, State of California**

**In the matter of: A RESOLUTION ACCEPTING 2007/08
TRENCHLESS TECHNOLOGY SEWER REHABILITATION,
PROJECT 40222, AS COMPLETE AND AUTHORIZING
THE DIRECTOR OF FACILITY SERVICES TO EXECUTE
AND RECORD THE NOTICE OF COMPLETION**

Resol. _____

The following RESOLUTION was duly passed by the Board of Supervisors of the
County of Placer at a regular meeting held _____, by the
following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Chairman, Board of Supervisors

Attest:

Clerk of said Board

NOW, THEREFORE, BE IT RESOLVED by the Board of Supervisors, County of Placer,
State of California, that 2007/08 Trenchless Technology Sewer Rehabilitation, Project
40222, is hereby accepted and complete.

BE IT FURTHER RESOLVED that the Director of Facility Services is hereby authorized
to execute the attached Notice of Completion on behalf of the Board of Supervisors and
the County of Placer and cause the same to be recorded.

ATTACHED: NOTICE OF COMPLETION
SUPPLEMENTAL INFORMATION SHEET

**NOTICE OF COMPLETION
SUPPLEMENTAL INFORMATION SHEET**

DATE: OCTOBER 21, 2008

PROJECT NO: 40222

PROJECT NAME: 2007/08 Trenchless Technology Sewer Rehabilitation

CONTRACT: J.F. Pacific Liners

SUMMARY OF EXPENDITURES:

<u>ORIGINAL CONTRACT AMOUNT</u>	<u>\$334,664.00</u>
<u>ADDITIVE CHANGE ORDERS</u>	<u>\$ 3,295.00</u>
<u>QUANTITY INCREASE / DECREASE</u>	<u>\$ (7,644.70)</u>
 TOTAL CONTRACT EXPENDITURES	 \$330,314.30

SUMMARY OF CHANGE ORDERS:

#1	Contract Change Order No. 1 increased quantities of 6-inch CIPP from 3,894 linear feet to 4,185 linear feet.	\$ 3,395.00
-----------	--	-------------