

Page 2

Notice of Completion for Lake Forest Erosion Control Project – Area A (Dollar Point)
Warranty Contract No. KN020943

Attachments:

- Resolution Approving Notice of Completion
- Notice of Completion
- Location Map
- Exhibit A - Contract Summary Memo

**Before the Board of Supervisors
County of Placer, State of California**

In the matter of: A RESOLUTION APPROVING
AND AUTHORIZING THE DIRECTOR OF
PUBLIC WORKS TO EXECUTE THE NOTICE
OF COMPLETION FOR LAKE FOREST
EROSION CONTROL PROJECT - AREA A
(DOLLAR POINT) WARRANTY, CONTRACT
NO. KN020943

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors
of the County of Placer at a regular meeting held _____,
by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Chairman, Board Of Supervisors

Attest:
Clerk of said Board

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer, State
of California, that this Board accepts the contract as complete and authorizes the
Director of Public Works to execute the Notice of Completion for the Lake Forest
Erosion Control Project - Area A (Dollar Point) Warranty, Contract No. KN020943.

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS
County of Placer

DATE: JULY 1, 2010

TO: DIRECTOR

FROM: AMY GREEN
ASSISTANT ENGINEER
TAHOE ENGINEERING DIVISION

SUBJECT: CONTRACT SUMMARY -- LAKE FOREST EROSION CONTROL PROJECT
- AREA A (DOLLAR POINT) WARRANTY, CONTRACT NO. KN020943

Contractor: Long, Inc.
Work Completed: June 29, 2010

Preliminary Estimate	\$	24,000.00
1. Contract Award		19,750.00
2. Estimated Final Contract Cost:		
--Completed Contract Items		19,750.00
--Contract Change Orders (CCOs)		5,300.00
		25,050.00
Total	\$	25,050.00
Percent of increase (final contract versus contract award)		27.0

CONTRACT CHANGE ORDER SUMMARY

<u>CCO No.</u>	<u>Description</u>	<u>Net CCO Cost</u>
1	Repairs to (3) three storm drain frame and covers at 591 Beaver street. Work to include excavation of existing asphalt to existing limits established in roadway, removing and resetting existing frame and grate in light weight concrete to 1/2 inch below the existing asphalt, a steel road plate for cover of repairs, repaving of area disturbed after acceptance of new elevation and position of steel frame and cover	\$ 5,300.00

212