

Contract Amendment No. 1

Contract Number: 001316

Project Title: Rollins Lake Road Slide Repair Project

Description: Professional Services Agreement (PSA) for Construction Management Services, Construction Inspection, Material Testing, and related services

This PSA Amendment No. 1 (“Amendment”) is entered into by and between the County of Placer (“County”), and Ghirardelli Associates, Inc. (“Consultant”) this _____ day of _____, 2022.

RECITALS

WHEREAS, the County and Consultant (collectively, “Parties”) entered into Professional Service Agreement No. 001316, executed in September 2022.

WHEREAS, the original contract includes tasks and a budget for services extending through 70 days of the Construction Contract;

WHEREAS, 51 additional days are needed to complete the project resulting in a 121-day construction schedule and additional funds in the amount of \$120,050.42 are needed to complete all the tasks associated with the additional 51-days;

THEREFORE, the Parties agree as follows:

A. Additional professional services in the amount of \$120,050.42 shall be added and allocated as shown in the attached “Construction Management Materials Testing Cost proposal” dated August 30, 2022.

B. Allowable Costs and Payments - The first sentence under this section shall be deleted and replaced in its entirety to read as follows:

County’s total fiscal obligation under this Agreement shall not exceed \$320,014.98

C. Exhibit C, PAYMENT SCHEDULE, shall be deleted and replaced in its entirety with Exhibit C1 “Payment Schedule” attached to this amendment.

D. All other sections of this contract, exhibits, and amendments remain unchanged and in full force and effect.

IN WITNESS WHEREOF, the parties hereto have caused their duly authorized representatives to execute this Amendment No. 1 to Agreement No. 001316 as of the day first above stated.

**GHIRARDELLI ASSOCIATES INC.
("CONSULTANT")***

COUNTY OF PLACER ("COUNTY")

Signature

Print Name

Chair of the Board, President, or
 Vice President

Date: _____

KEN GREHM, DIRECTOR
DEPARTMENT OF PUBLIC WORKS

Date: _____

Signature

Print Name

Secretary, Asst. Secretary,
 Chief Financial Officer, or Asst. Treasurer

Date: _____

Approved as to Form
Office of Placer County Counsel

Date: _____

EXHIBITS:

Exhibit C1 "Payment Schedule"

Construction Management Materials Testing Cost Proposal – August 30, 2022

*If Consultant is a corporation, the Agreement must be signed by two corporate officers, one from each category above. (See California Corporations Code § 313.) One signature will suffice, if the corporation's board of directors has passed a resolution that gives one person authority to sign. In that case, a copy of the most recent resolution must be attached to this Agreement.

If Consultant is another type of business entity, such as a partnership or limited liability company, the Agreement must be signed by an officer possessing the legal authority to bind the entity. A copy of a resolution, partnership agreement, operating agreement, or other evidence of authority must be attached to this Agreement.

EXHIBIT C1
PAYMENT SCHEDULE
ROLLINS LAKE ROAD SLIDE REPAIR PROJECT

COUNTY will make payments as provided in this AGREEMENT. All payment requests shall be subject to the following budget. If agreed upon in writing by both Parties, the COUNTY may reallocate budget amounts listed below.

Task No.	Description	Amount (not to exceed)
1	Construction Management, Inspection, Materials Testing and Related Services	\$320,014.98
Total		\$320,014.98



Rollins Lake Road Slide Repair Project
Construction Management Materials Testing Cost Proposal
Amendment 1

8/30/2022

TASK NO.	TASK Per Exhibit A Scope of Services 8/22/22	STAFF HOURS BY TASK		
		Gina Prchlik, PE Project Manager / Resident Engineer	Aaron Thomas Construction Inspector	Greg Lochemes Backup Inspector
1.0	Construction Management	32		
1.1	Construction Management Plan			
1.2	Project Quality Assurance Procedures			
1.3	Administration	60		
1.4	Project Constructability Review			
1.5	Documentation of Pre-construction Conditions			
1.6	Meetings			
1.7	Schedule Review			
1.8	Cost Control and Monthly Progress Reports			
1.9	Submittals and Clarifications			
1.10	Contract Modifications/Change Orders/Claims	48		
1.11	Field Inspection		376	
1.12	Testing			
1.13	Final Completion and Acceptance	8	2	
1.14	Other Tasks	48	24	
1.15	Project Closeout	16	4	
1.16	Additional Optional Task - Surveying			
Total RT Hours		212	406	0
Total OT Hours		0	0	0

		Duration	Rate	Shift	Total Hours	Total Cost
Ghirardelli Associates	Gina Prchlik, PE Project Manager / Resident Engineer	1/1/2022 - 12/31/2023	\$ 224.91	RT/OT/DT	212	\$47,680.92
	Aaron Thomas Construction Inspector	1/1/2022 - 12/31/2023	\$ 178.25	RT	406	\$72,369.50
		1/1/2022 - 12/31/2023	\$ 267.39	OT	0	\$0.00
		1/1/2022 - 12/31/2023	\$ 356.51	DT	0	\$0.00
	Greg Lochemes Construction Inspector	1/1/2022 - 12/31/2023	\$ 195.14	RT	0	\$0.00
		1/1/2022 - 12/31/2023	\$ 261.30	OT	0	\$0.00
		1/1/2022 - 12/31/2023	\$ 340.99	DT	0	\$0.00
Grand Total					\$120,050.42	

- 1) Hourly rates include vehicle, mobile phone, laptop, and camera.
- 2) Construction inspection activities are subject to prevailing wage requirements.
- 3) Amendment extends CM services to closeout of a 121 working day project