

MEMORANDUM

DEPARTMENT OF PUBLIC WORKS

County of Placer

TO: BOARD OF SUPERVISORS

DATE: November 4, 2008

FROM: ^{JG} KEN GREHM / PETER KRAATZ

SUBJECT: CHANGE ORDER NO. 10 FOR LAKE FOREST EROSION CONTROL PROJECT - AREA A (DOLLAR POINT), CONTRACT NO. 1009

ACTION REQUESTED / RECOMMENDATION

Adopt a Resolution approving and authorizing the Director of Public Works to sign Change Order No. 10 to Contract No. 1009 for Herb Suter Construction, Inc. (Suter Construction) to complete additional asphalt concrete paving for the proposed water quality improvements in the amount of \$45,877.03.

BACKGROUND / SUMMARY

The Lake Forest Erosion Control Project - Area A (Dollar Point) is located on the north shore of Lake Tahoe approximately three miles east of Tahoe City (see attached location map). Contract No. 1009 was awarded by the Board of Supervisors to Suter Construction on May 27, 2008 in the amount of \$903,723.00 with a 10 percent contingency amount available for potential change orders equal to \$90,372.

The project includes construction of water quality drainage facilities and will provide treatment for storm water runoff. Proposed improvements include revegetation, rock-lined infiltration trenches, and new curb and gutter to convey storm water.

Change Order No. 10 authorizes Suter Construction to install asphalt concrete around water quality improvements. The additional asphalt concrete is required because of unforeseen existing roadway conditions when Suter Construction installed proposed improvements. Asphalt Concrete quantities also increased for design modifications on Dardanelles Avenue, Edgewater Drive, Highlands Drive, and Lassen Drive. This Change Order will insure roadway integrity and reduce maintenance on the roadways that receive improvements.

ENVIRONMENTAL

The County prepared a Mitigated Negative Declaration (MND) for the project pursuant to the requirements of the California Environmental Quality Act (CEQA) and the Placer County Environmental Review Ordinance. The MND (PEAQ T20050974) was approved by the Board of Supervisors on February 21, 2006.

FISCAL IMPACT

The originally approved Contract no. 1009 amount remains at \$903,723 with a contingency of \$90,373. This change order results in a total cost equal to \$136,250.03. The costs associated with this change order are fully funded through the California Tahoe Conservancy. Funding for the construction of this project is included in the 2008-09 Fiscal Year.

Attachments:

Resolution

Location Map

**Before the Board of Supervisors
County of Placer, State of California**

In the matter of: A RESOLUTION APPROVING AND AUTHORIZING THE DIRECTOR OF PUBLIC WORKS TO SIGN CHANGE ORDER NO. 10, FOR CONTRACT 1009, BETWEEN PLACER COUNTY AND HERB SUTER CONSTRUCTION, FOR THE LAKE FOREST EROSION CONTROL PROJECT - AREA A (DOLLAR POINT)

Resol. No:.....

Ord. No:.....

First Reading:.....

The following RESOLUTION was duly passed by the Board of Supervisors of the County of Placer at a regular meeting held _____, by the following vote on roll call:

Ayes:

Noes:

Absent:

Signed and approved by me after its passage.

Chairman, Board Of Supervisors

Attest:
Clerk of said Board

BE IT HEREBY RESOLVED by the Board of Supervisors of the County of Placer, State of California, that this Board approves and authorizes the Director of Public Works to sign Change Order No. 10 for Contract No. 1009 with Herb Suter Construction, for additional asphalt concrete for the Lake Forest Erosion Control Project - Area A (Dollar Point) in the amount of \$45,877.03.

1116

